

DOUGLASS POOL UPDATE

TAKING SHAPE



Pool Wall Fabrication Underway

The new Douglass Aquatics Center Pool will be constructed of stainless steel walls and a concrete base similar to the picture above. The wall sections are currently in production and will be delivered to the site once complete.



Speeding Up Construction

Portions of the original pool foundation were discovered during excavation and removed. This additional work was not anticipated, but Marrillia has adapted their schedule to accomplish the removal of the original pool. The pool will still open in 2025 as scheduled!

Completed Tasks

- Pool corners marked and prepped for soil compaction testing
- Pool house and bath house corners marked in preparation for excavation
- Additional unknown existing concrete pool structure removed.
- New sanitary sewer connection installed

Ongoing Tasks

- New sewer lines and access points are being installed.
- Surge tank lid installation is ongoing.
- Soil compaction and testing underway
- Foundation installation for new pool house restroom building underway.



LEXINGTON
Parks & Recreation